

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Failed	Monday, January 29, 2018

Corrective Action Required

1 There are problems with the erosion control devices on your site. The contractor still has made no effort to get the erosion control put up, by either the silt fence or mulch. I have spoke with Khanh and he said he will give not more inspections until the erosion control has been installed.Steve Robbins 01/23/2018 11:13 AM

Corrective Action Required

2 Your project is in violation of the Erosion and Sediment control policy. They still have not silt fence up.Steve Robbins 01/25/2018 3:48 PM

Corrective Action Required

3 There are problems with the erosion control devices on your site. I feel the city has been patient and willing to work with this contractor and he has not taken care of the erosion control.The contractor said the ground was frozen. The weather has been warmer for over a week now. I am sending Doug and e-mail to let him know if this issue is not taken care of by Thursday February 1, 2018 the city will be issuing a stop work order and shut down notice.Steve Robbins 01/29/2018 9:59 AM

Comments: