

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20172360, Building Permit - Commercial

Address: 300 SW BLUE PKWY, Unit:A, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Tuesday, January 30, 2018
Partial Correction 1 Misc		OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT: WEST DEMISING WALL; 102, 103, [110 ALL WALLS; RESTROOMS NOT APPROVED: - NEED GROMMETS FOR WATER PIPE - NEED SHIELD/BOCA PLATES FOR PVC PIPE -- CHECK ALL - STRAP MC CABLE WITHIN 12" OF ENTRY TO BOXES	
Rated Assembly Inspection	John Borns	Failed	Tuesday, January 30, 2018
Partial Correction 1 Misc		RATED DEMISING WALL AT WEST: 5/8" TYPE X GWB AT E FACE OK TO TAPE, MUD AND FIRE-STOP; WEST FACE NOT APPROVED; SCREW FIELD AT <= 12" O/C AND EDGES AT <= 8" O/C.	

Comments: