

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Material Verification	Matt Munger	Partial	Tuesday, January 30, 2018

Informational

- 1 Matt Munger 01/30/2018 9:25 AM I observed the correct HDPE pipe that workers were installing as well as storm boxes 1-3, 1-4, 1-5, 4-1, 2-1 set on site where they are going to be put in.

DEI-Storm - Sewer Construction Inspection	Matt Munger	Partial	Tuesday, January 30, 2018
---	-------------	---------	---------------------------

Informational

- 1 Matt Munger 01/30/2018 10:40 AM While on site I observed Kat workers using a laser to align the storm pipe. They had started installing pipe from storm box 1-2 that had been installed on 12/21/17. I observed an adequate amount of gravel below the pipe and on top of the storm pipe. I observed Daniel from Kat using pipe dope on the spigot ends of each section of pipe that was installed. They hadn't installed storm box 2-1.

Comments: