

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173386, Building Permit - Residential

Address: 1530 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Residential	Mike Copeland	Passed	Wednesday, January 31, 2018

Electrical Service Inspection - Residential	Mike Copeland	Passed	Wednesday, January 31, 2018
--	---------------	--------	-----------------------------

All Rough Inspection - Residential	Mike Copeland	Failed	Wednesday, January 31, 2018
---	---------------	--------	-----------------------------

Corrective Action Required

- | | | |
|---|------|---|
| 1 | Misc | 1. Fireblock fur downs garage. |
| | | 2. Header and hanger floor joist over garage. |
| | | 3. Nail garage portal frame 3" o.c. |
| | | 4. Stud shoe plumbing garage cold wall. |
| | | 5. Solid block ends floor joists over beams and front cantilever. |
| | | 6. Security block walkout door. |
| | | 7. Deck, post will be required for bearing at both ends. |
| | | 8. Fireblock change ceiling elevation front bedroom. |
| | | 9. Stud shoes all plumbing 2nd floor. |
| | | 10. Interior braced wall line, next to stair, install let in brace. |

Comments: