

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161769, Building Permit - Commercial

Address: 825 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, January 31, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT STAIRWELLS:

EAST STAIRWELL:

1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER WALLS ONLY;

2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

4TH FLOOR: STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

TOWER ABOVE 4TH FLOOR: 1ST LAYER AT CEILING & WALLS;

WEST STAIRWELL:

1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER WALLS ONLY;

2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

4TH FLOOR: STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

TOWER ABOVE 4TH FLOOR: 1ST LAYER AT CEILING & WALLS;

Partial Correction

2 Misc

ELEVATOR SHAFT:

1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK

2ND FLOOR: 1ST LAYER PRE-ROCK;

3RD FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PREROCK

Partial Correction

3 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB BEHIND

TUBS/SHOWERS AT:

4TH FLOOR: 1ST LAYER; 2ND LAYER;

3RD FLOOR: 1ST LAYER; 2ND LAYER;

2ND FLOOR: 1ST LAYER; 2ND LAYER;

1ST FLOOR: BEHIND TUBS/SHOWERS - 1ST LAYER; [2ND LAYER;

All Rough Inspection - Commercial

John Borns

Partial

Wednesday, January 31, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY FRAMING AND ENCLOSED SYSTEMS AT:

SHOWER WALLS AT FLOORS: #4, 3, 2, 1; BEHIND SHOWERS AT

4TH & 3RD FLOORS; STAIR TOWER CEILING & WALLS ABOVE 4TH FLOOR;

4TH FLOOR CEILINGS & WALLS COMPLETE;

1ST FLOOR: [WALL CAVITIES AT SHEAR WALLS OK TO COVER;

Sprinkler - Hydrostatic Test

Michael
Weissenbach

Passed

Wednesday, January 31, 2018

Comments: