

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Curb - Proof Roll	Matt Munger	Passed	Thursday, February 01, 2018

Partial Correction

1 Matt Munger 01/31/2018 2:48 PM I observed the proof roll for the curbs. There were a couple corners that were a little bit soft (due to the material being a little wet), I had the equipment operator go back and roll over it a few times to compact the areas that I had a concern with. Majority of the material did not flex as they were driving over the curb line.

Informational

2 Matt Munger 02/01/2018 8:57 AM The workers had went over the couple areas that I was concerned about and made sure they were compacted. They started setting up the forms on the north side of the site.

Comments: