
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Matt Munger	Partial	Thursday, February 01, 2018

Informational

- 1 Matt Munger 02/01/2018 10:00 AM The stub lines for C line were in an had an adequate amount of gravel on top of the pipe. The clean out was installed and had a cap on top. I observed the pipe that was in the ground was the proper type (SDR-26).

Spoke with Justin about doing the testing for the line that was installed. He also stated there was some changes to the long stub line (2nd stub line to the east of Manhole A-2). They were going to try and get the 2 short stub lines in today if possible.

Informational

- 2 Matt Munger 02/01/2018 3:25 PM When I had arrived the 1st and 3rd stub line east of MH A-2 had trench checks in and KC test lab was testing between lifts. I also observed an adequate amount of gravel in place above the stub line. I had asked Justin earlier in the day that I will need a copy of all of the concrete tickets and tickets for the flowable fill.

DEI-Sanitary Sewer Construction Inspection	Matt Munger	Partial	Thursday, February 01, 2018
---	-------------	---------	-----------------------------------

Informational

- 1 Matt Munger 02/01/2018 10:00 AM The stub lines for C line were in an had an adequate amount of gravel on top of the pipe. The clean out was installed and had a cap on top. I observed the pipe that was in the ground was the proper type (SDR-26).

Spoke with Justin about doing the testing for the line that was installed. He also stated

there was some changes to the long stub line (2nd stub line to the east of Manhole A-2).
They were going to try and get the 2 short stub lines in today if possible.

Comments:
