



February 2, 2018

ABI Corporation
1271 NE Delta School Road
Lee's Summit, MO 64063-1732

Re: Helix Micro Rebar Shop Drawings
408 SE Weiss Cir
Lot 173, Mill Creek
Lee's Summit Permit #2018-0023

Apex Engineers, Inc. observed the plans for the proposed house at the address referenced above. The plans were evaluated for substituting Helix micro rebar for the foundation reinforcing steel. The recommendations and attached detail sheets shall be considered shop drawings for an alternative reinforcement design.

Helix Micro Rebar may be substituted per the attached Alternate Reinforcement Design/Helix Micro Rebar Details, and per the following:

- Detail 1/H1.0 - Foundation walls, once completed, shall be laterally braced at the top by the first floor deck and at the bottom by the basement slab.
- Detail 2/H1.0 - Daylight foundation walls are concrete walls not directly connected to the floor joists via the sill plate. Daylight foundation walls shall comply with the following layout restrictions:
 - Daylight walls greater than 4'-0" tall shall be bookended by corners, offsets greater than 2'-0", and/or return walls at a maximum spacing of 16'-0" on center. Return walls shall be placed per 3/H2.0
 - Daylight walls greater than 6'-0" tall shall not exceed 6'-0" in length.
 - Daylight walls 4'-0" tall and less do not require return walls.
- Detail 3/H2.0 - Return walls shall be installed per plan. Additional return walls may be required to comply with the specifications above.
- Details 4/H2.0 & 5/H2.0 - Install corner reinforcing and column pads reinforcing per the attached details.


Please call if Apex Engineers, Inc. can be of further assistance.

LIMITATIONS


The scope of our services includes only those items specifically addressed herein. This report is intended for the confidential and exclusive use of Apex Engineers, Inc.'s client. No other person or company is authorized to use this report for any purpose without Apex Engineers, Inc.'s client permission.

Best Regards,
Apex Engineers, Inc.

Clayton J. Hess, P.E.
Principal



ALTERNATE REINFORCEMENT DESIGN/HELIX MICRO REBAR





STRUCTURAL DESIGN REVIEW
KANSAS ENGINEERING LICENSE
MISSOURI ENGINEERING LICENSE
200304-673

PROJECT: 408 E Weils Cr
Lot 173, Mini Creek
Lee's Summit Permit #2018-0023
CLIENT: ABL

PROJECT #
DRAWING NAME
HELIX DETAILS


DATE: 09/18/17
COMMENTS:
DRAWN BY: APEX
CHECKED BY: —
SHEET # H1.0



CONCRETE DIMENSIONS										HEIGHT ABOVE FOOTING	REINFORCING BARS (GRADE 40)	HELIX DOSAGE
4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	1"	2"
8'-0"	1'-4"	4"	8"	4"	8"	4"	8"	4"	8"	7'-5"	N/A	9.0 LB/YD ³
8'-0"	1'-4"	4"	8"	4"	8"	4"	8"	4"	8"	2'-0"	N/A	9.0 LB/YD ³

1. DIMENSION SHOWN IS FOR MAXIMUM UNINTERRUPTED WALL PANEL LENGTH BEFORE A DEAD-MAN SLAB IS INSTALLED. NOTE: A MINIMUM 2'-0" RETURN OR OFFSET IN THE FOUNDATION WALL SHALL BE INSTALLED. THE DEAD-MAN SLAB SHALL BE INSTALLED BEFORE THE FOUNDATION WALL IS PLACED.
2. WALL WILL NOT ACHIEVE FULL STRENGTH UNTIL FIRST FLOOR DECK AND BASEMENT SLAB HAVE BEEN PLACED.

1 TYPICAL FOUNDATION WALL DETAIL
H1.0 R=1'-0"



CONCRETE DIMENSIONS										HEIGHT ABOVE FOOTING	REINFORCING BARS (GRADE 40)	HELIX DOSAGE
4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	4'-0"	1"	2"
8'-0"	1'-4"	4"	8"	4"	8"	4"	8"	4"	8"	3'-2"	16.0"	9.0 LB/YD ³
8'-0"	1'-4"	4"	8"	4"	8"	4"	8"	4"	8"	2'-0"	N/A	9.0 LB/YD ³

1. DIMENSION SHOWN IS FOR MAXIMUM UNINTERRUPTED WALL PANEL LENGTH BEFORE A DEAD-MAN SLAB IS INSTALLED. NOTE: A MINIMUM 2'-0" RETURN OR OFFSET IN THE FOUNDATION WALL SHALL SUBSTITUTE AS A DEAD-MAN AND/OR BREAK IN THE WALL PANEL LENGTH.
2. THE BASEMENT SLAB IS AN INTEGRAL PART OF THE UNRESTRAINED FOUNDATION WALL DESIGN. THEREFORE, IF THE BASEMENT SLAB IS PLACED BEFORE THE FOUNDATION WALL IS PLACED, THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROPERLY BRACING THE WALL UNTIL THE BASEMENT SLAB HAS BEEN PLACED.


2 TYPICAL DAYLIGHT FOUNDATION WALL DETAIL
H1.0 R=1'-0"

- HELIX NOTES:**
- ALL CONCRETE SHALL BE REINFORCED WITH HELIX MICRO REBAR AT THE DOSAGE AND HELIX DOSAGE AS NOTED.
 - VERIFY DOSAGE AT FORM INSPECTION
 - SEE MIXING REQUIREMENTS THIS PAGE
 - APPROXIMATE HELIX DOSAGE PER PLAN, MIN. 9000 FSI
 - APPROXIMATE HELIX DOSAGE PER PLAN, MAX. 10000 FSI
 - APPROXIMATE HELIX DOSAGE PER PLAN, MIN. 9000 FSI
 - APPROXIMATE HELIX DOSAGE PER PLAN, MAX. 10000 FSI
 - LAP SPACERS 24" MIN.
 - BEARING CAPACITY OF SOIL PER PLANS, MIN. 1000 PSF
 - BEARING CAPACITY OF SOIL PER PLANS, MAX. 1000 PSF
 - BETTER LOW VOLUME CHANGE MATERIAL, ON-SITE MATERIAL MAY BE USED IF DEEMED ACCEPTABLE
 - DO NOT USE HELIX ALTERNATIVE DESIGN IF ANY ONE OF THE FOLLOWING CONDITIONS ARE MET:
 - MINIMUM FOOTING SUPPORT (I.E. CAST IN PLACE PIERS, PUNCH PILES)
 - BURIED WALLS (BELOW SLAB) EXCEEDING 48" OF UNBALANCED FILL.
 - DAYLIGHT WALLS EXCEEDING 6'-0" TALL AND A LENGTH OF 6'-0".

- HELIX DOSING INSTRUCTIONS**
- MIXING SHOULD BE DONE ACCORDANCE WITH ASTM C94 AND THE MIXING INSTRUCTIONS BELOW. THE DOSAGES OF HELIX ADDED TO THE MIX SHOULD BE NOTED ON THE BATCH DOCUMENTATION IN ACCORDANCE WITH SECTION 5.15, VERIFIED USING PROCEDURE IN ER 270 APPENDIX A.
- MIXING INSTRUCTIONS**
- READY MIX TRUCKS (DRUM OR DRUM) - REFER TO THE READY MIX TRUCK MIXING INSTRUCTIONS FOR HELIX.
 - ROGOROUSLY FOLLOW THE FOLLOWING PROCEDURES:
 - DUMP ALL OF THE HELIX INTO THE TRUCK DRUM AT ONCE. DO NOT DUMP IN LAYERS.
 - NEED TO SLOWLY SHAKE.
 - TURN TRUCK DRUM AT CHARGING SPEED.
 - TURN TRUCK DRUM AT CHARGING SPEED FOR SIX MINUTES AS THE CLUMPS FALL OVER THE MIXING FINNS THEY ARE BROKEN UP INTO 2D LAYERS, WITH WATER ACTING AS A LUBRICANT.
 - IN THE NORMAL MANNER.
 - MIX AN ADDITIONAL 6 MINUTES TO ENSURE THE HELIX IS COMPLETELY DISBURSED THROUGHOUT THE CONCRETE.
- SITE BATCHING INTO MIX TRUCKS (LOADED TRUCK AT CONSTRUCTION SITE)**
- SET THE DRUM TO CHARGING SPEED.
 - LOAD THE HELIX INTO THE TRUCK DRUM AT ONCE. DO NOT DUMP IN LAYERS.
 - DOSING UNIT BREAKS UP CLUMPS AND ENSURES HELIX GOES INTO THE TRUCK AT A CONTROLLED RATE (ABOUT 1 BOX PER MINUTE). WHEN HELIX IS ADDED AT THIS STAGE, IT MUST ENTER THE WATER DUMP FREE, ENSURING NO DUMPS LARGER THAN 2" WHEN ADDING HELIX. IT MAY COLLECT ON ANY RESIDUAL CONCRETE ON THE INTERIOR SURFACES OF THE HOPPER. PUSH THE HELIX INTO THE DRUM AVOIDING DUMPS. ADDING A HELIX DUMP TO THE DRUM WILL HELP SHREDDING TO THE HOPPER MAY HELP AVOID THESE BUILDUPS.
 - MIX AT CHARGING SPEED FOR 5 MINUTES (60 REVOLUTIONS)
 - AFTER HELIX IS ADDED

- EFFECTS ON SLUMP**
- A SLUMP OF 125MM OR 5" OR HIGHER WILL FACILITATE STRIKE OFF. A SLUMP OF LESS THAN 5" IS NOT RECOMMENDED AS THIS WILL PREVENT SURFACE DEGRADATION OF THE CURB AND FINES FROM THE HELIX. HELIX DOSAGE SHOULD BE ADJUSTED TO MAINTAIN INITIAL LOAD AND ADJUSTMENTS MADE WITH A WATER REDUCER OR PLASTICIZER NOT WATER.
- PUMPING HELIX**
- HELIX ARE 1' LONG AND PRESENT MINIMAL PUMPING RESISTANCE. A MINIMUM 3" LINE SHOULD BE USED TO PUMP HELIX REINFORCED CONCRETE.

ALTERNATE REINFORCEMENT DESIGN/HELIX MICRO REBAR





STRUCTURAL DESIGN REVIEW
REGISTERED PROFESSIONAL ENGINEER
MISSOURI ENGINEERING LICENSE
2003004673


PROJECT: 408 SE Weiss Cir
Lot 173, Mill Creek
Lee's Summit Permt #2018-0023
CLIENT: ABI

PROJECT #
DRAWING NAME
HELIX DETAILS
DATE: 08/18/17
COMMENTS:
DRAWN BY: APEX
CHECKED BY: —


SHEET #
H2.0



5 COLUMN PAD DETAIL
H2.0 1/2" = 1'-0"



3 TYPICAL DEAD-MAN SECTION
H2.0 1/2" = 1'-0"



4 FOUNDATION WALL JUMP AND CORNER
H2.0 1/2" = 1'-0"

COLUMN & PIER PAD SCHEDULE	REINFORCEMENT	HELIX DOSAGE
PAD SIZE		
30" x 30" x 12"	(4) #4 BARS E.W.	9.0 LB/YD ³
36" x 36" x 12"	(4) #4 BARS E.W.	9.0 LB/YD ³
42" x 42" x 12"	(5) #4 BARS E.W.	9.0 LB/YD ³
48" x 48" x 12"	(6) #4 BARS E.W.	9.0 LB/YD ³
60" x 60" x 15"	(10) #4 BARS E.W.	9.0 LB/YD ³

1. COLUMN & PAD SIZES SHOWN ARE FOR MAXIMUM COLUMN HEIGHT OF 10'-0". GREATER HEIGHTS SEPARATE ENGR'D DESIGN IF ASSUMED MINIMUM ALLOWABLE SOIL BEARING CAPACITY PER PLAN.