

## **PUBLIC WORKS ENGINEERING DIVISION**

## **Inspection Summary**

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:
Inspection:
Inspector:

DEI-Commercial Curb
Inspection

Matt Munger
Partial
Friday,
February 02,
2018

## Informational

1 Matt Munger 02/02/2018 11:29 AM When I arrived on site I observed the curbs on the north side and in the parking stalls had been poured and there were blankets out. I spoke with the worker on site and asked to him to make sure they kept the curbs covered. Due to the temperatures being low at the time (24 degrees) I sent Sheldon a message informing him that I didn't think it would be best to pour the curbs due to the drop in temps, Sheldon replied that the temps were going to go up 11 degrees and he would make sure they were covered. He also stated they would be pouring later in the day.

DEI-Commercial Curb	Matt Munger	Partial	Friday,
Inspection			February 02,
			2018

## Informational

1 Matt Munger 02/02/2018 2:07 PM I had stopped by to see what work had gotten done. I spoke with Dan (Cohurst) and had asked him to make sure that they cover the curbs and saw that they spray the curbs with a cure. I also pointed out to Dan that the back of the curbs needs a non shrink grout applied to the areas that have honeycomb spots. Dan had said he would have to talk with his boss about that and I explained to Dan that in the even moisture gets behind the curb and gets in the crevices that would cause the concrete to pop from freezing. I told Dan to make sure to not backfill behind the curbs until I could verify the areas were grouted. I also contacted Sheldon and informed him that the curbs needed to be grouted, he stated he would take care of it.

Comments:		