

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173800, Public Works Infrastructure Permit - Commercial
Residences at Echelon

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|---|-------------------|-----------------|-----------------------------------|
| DEI-Sanitary Sewer Construction Inspection | Matt Munger | Partial | Thursday, February 08, 2018 |

Informational

- 1 Matt Munger 02/08/2018 10:19 AM
Kat was working on installing Private A Sanitary Main off of Public MH A-2 . They had their laser setup and were using the correct pipe.I observed an adequate amount of gravel above and below the pipe. Daniel stated they would encasing the sanitary main on the A line where the storm crosses, I had advised him to make sure and use 4500 psi mix. I spoke with Daniel about making sure to grout the lift holes on Public Manhole A-1 and A-2 and informed him before we test the public line we need to flush the line. Water Department wants everything to be complete before testing is done on the public line.

Comments: