

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Matt Munger	Partial	Tuesday, February 13, 2018

Informational

- 1 Matt Munger 02/12/2018 9:30 AM Spoke with Daniel from KAT and he said they were going to start on the 8" sewer stub line (long run) today. They had just gotten on site and started warming up the equipment to start work.

Informational

- 2 Matt Munger 02/12/2018 3:05 PM  
I observed an adequate amount of gravel on top of the 8" stub line (long run) to the first clean out (prior to my arrival that line had been installed). The pipe that had been installed was the correct pipe and (SDR-26) the section of pipe that was not covered with gravel I observed an adequate amount of gravel below the pipe. The KAT crew was using a laser to get the pipe aligned properly.

Informational

- 3 Matt Munger 02/13/2018 10:25 AM  
When I was on site KAT crew had been working on the 8" sanitary stub line. I had not received a revised set of plans for the changes that they were doing. I spoke with TJ on site about it and spoke to Daniel from KAT and informed Daniel I was not comfortable signing off on that line without an approved set of plans. I spoke with Dawn (PM) about the situation and she informed me that Matt (Engineering Solutions) Schlick would be sending in the revised set of plans for approval today or tomorrow.

**Comments:**

---

