

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Commercial Curb Inspection	Matt Munger	Partial	Tuesday, February 13, 2018

Corrective Action Required

1 Matt Munger 02/13/2018 11:20 AM  
John H. and I spoke with the contractor about making sure to use KCMMB 4k with white cure, smooth #5 dowels instead of what they had put in already. They only had 2 dowels in place, we advised to not use wings for the sidewalk. I had emailed Sheldon our detail for sidewalks, curbs and driveways on 2/12/18. I also called Sheldon and informed him of the concerns I had with what I saw.

DEI-Commercial Curb Inspection	Matt Munger	Partial	Tuesday, February 13, 2018
--------------------------------	-------------	---------	----------------------------

Corrective Action Required

1 Matt Munger 02/13/2018 1:59 PM  
Came back out to check on the curbs that they had formed up. No further work had been done on the curbs. I did not see any gravel under where the curbs will go in the ROW.

I had spoke with Dan about making sure when they get ready for the approach they have it dug out enough to have 4" of compacted gravel and enough room for 8" of concrete.

I also spoke with John from the concrete company on the phone earlier about the concerns that I had with what I saw on site earlier in the morning.

**Comments:**

---