Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173192, Building Permit - Residential Address: 1687 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Inspector: Date: **Electrical Service** Khanh Nguyen Wednesday, February 14, 2018 Passed **Inspection - Residential** Gas Service Inspection - Khanh Nguyen Passed Wednesday, February 14, 2018 Residential All Rough Inspection -Khanh Nguyen Failed Wednesday, February 14, 2018 Residential

Corrective Action Required

Misc

FRAMING:

-ANCHOR ALL SILL PLATES WITHIN 12" OF BREAKS

-BRACE LVL BEAM ENDS FROM ROTATION

-FIREBLOCK THE FIREPLACE SPACE FROM ROOF AT BOTH SIDES -PROVIDE FULL BEARING SUPPORT OF THE KITCHENTRIPLE LVL AND BEARING WALL DOWN TO GRADE BEAM AT STAIR. THIS GRADE BEAM IS TO CARRY THE LOAD, NOT THE DOUBLE JOIST -INSTALL JOIST HANGER NEAR GAS PIPING ENTRY INTO HOUSE -INSTALL HNAGERS FOR JOISTS SUPPORT AT REAR BASEMENT

WALL ABOVE WINDOW

-ANCHOR ALL BASEMENT COLUMNS

-FB WALL SPACE FROM I BEAM FURDOWN AT REAR OF

BASEMENT

-INSTALL FULL SUPPORT FOR THE DOUBLE JOIST AND I BEAM

BELOW FIREPLACE

-INSTALL A DOUBLE 2X10 BEAM UNDERNEATH THE POINT LOADS OF THE CEILING BEAM CARRYING THE WALL&ROOF LOAD ABOVE LAUNDRY. NEXT TIME, EXTEND THE DOUBLE JOIST BEAM TO THE

BEARING WALL OF FOYER CLOSET

MECHANICAL:

-PROVIDE MIN. 1" SPACE AROUND THE B-VENT AND THE FIREPLACE DIRECT VENT IN ATTIC

PLUMBING:

-PROTECT PLUMBING AT TOP OF WALL IN BASEMENT BATH

ELECTRCIAL:

-COMPLETE ELECTRICAL AT REFRIGERATOR WALL
-SECURELY FASTEN ALL NM WIRING EVERY 4.5 FT IN BASEMENT.
CANNOT JUST LET THEM REST ON THE CEILING FRAMING
-PROTECT WIRING AT CEILING/WALL INTERSECTION OUTSIDE
BASEMENT BED

***DO NOT INSULATE

Comments: