# **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRRES20173141, Building Permit - Residential Address: 1308 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Residential	Khanh Nguyen	Passed	Thursday, February 15, 2018
Piers/Caissons Inspection - Residential	Khanh Nguyen	Passed	Thursday, February 15, 2018
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, February 15, 2018

#### Corrective Action Required

l Misc

#### FRAMING:

- -Nail siding per code -Install collar ties
- -Fb fireplace space from roof -Support vent above master bath
- -Fb basement wall per code (vertically every ten ft and from

ceiling space)

-Install beam under point loads at foyer

#### **ELECTRICAL**:

- -Protect wiring within six ft of attic access
- -Protect range circuit at master toilet
- -Wall receptacle spacing per code rear basement bedroom
- -Support and protect wiring per code along I beam in basement

#### PLUMBING:

-Protect plumbing at kitchen and pantry

### \*\*\*OK TO INSULATE

Electrical Service Inspection - Residential	Khanh Nguyen	Passed	Thursday, February 15, 2018

**Comments:**