
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180201, Development - Site

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Matt Munger	Partial	Thursday, February 15, 2018

Informational

1 Matt Munger 02/12/2018 9:05 AM
John DiMauro and I came out to see check if sanitary sewer line work had started and no workers were present.

Informational

2 Matt Munger 02/15/2018 9:53 AM Spoke with the worker that had started digging near MH 47-116. Made sure to inform him we need to pressure test the line before the end seals get put on.

DEI-Sanitary - Material Verification	Matt Munger	Partial	Thursday, February 15, 2018
---	-------------	---------	-----------------------------------

Informational

1 Matt Munger 02/15/2018 9:35 AM John D. and I looked over the casing pipe and I measured the thickness of the 16" Dia pipe and it was close to 3/8" exceeding the 3/16" minimum wall thickness.

The casing spacers were onsite and they were CCI Pipeline Systems Order# 18-0747, Carrier O.D. 8.40" and Casing ID 15.25.

Work had not started yet on the boring process.

Comments:
