
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20170717, Building Permit - Residential

Address: 3344 SW JESSIE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jeremy Young	Partial	Thursday, February 15, 2018

Informational

- 1 Jeremy Young 02/15/2018 11:26 AM Met with the contractor for the driveway inspection. The sub grade has been covered for a week to keep the sub grade warm enough for pouring. It appears there is sufficient rock base and compacted. Informed the contractor to add expansion joint to the curbside. Also checked the distance of driveway to property line which measured 13.5" on the west side of the lot. Will inspect after the pour.

Comments:
