
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLÉN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous PWORKS Inspection	John DiMauro	Partial	Thursday, February 15, 2018

Informational

- 1 Matt Munger 02/12/2018 2:26 PM
Delivered plans to Rick, went over some of the water tie-in procedures. I stopped and talked with MARK at HT Solutions that will be affected by the shutdown. He stated Saturdays 12-4 pm would be the best time for a shutdown for their operations.

Informational

- 2 Matt Munger 02/13/2018 1:20 PM No utility work was being done. Boring will start for sanitary and water Wednesday or Thursday.

Informational

- 3 John DiMauro 02/15/2018 10:01 AM

Site Visit-

The bore crew was on site setting up equipment to bore under Hamblen Rd. for the sanitary line.

DEI-Sanitary Sewer Construction Inspection	John DiMauro	Partial	Thursday, February 15, 2018
--	--------------	---------	-----------------------------

Informational

- 1 John DiMauro 02/15/2018 2:31 PM

The crew was on site digging for the bore under Hamblen Rd. They plan to start boring

today and will likely start pulling the pipe through tomorrow.

Comments:
