LEE'S SUMMIT

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:		Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection		Brice Lawson	Partial	Thursday, February 15, 2018
Partial Correction				
1	A main inspection has uncovered the following problems. Brice Lawson 01/08/2018 11:49 AM			
	Existing City Sanitary Manhole #60-082 at tie-in: Grout the sides of the pipe up to the springline of the new pipe inside the manhole. Make a smooth transition from the new pipe to the existing flowline with proper slope. Eliminate any vertical offset. RESOLVED Brice Lawson 02/15/2018 4:10 PM MH A-1: Remove wire mesh, debris and paint from the lid RESOLVED			
	MH A-2: Remove gre RESOLVED	een paint from the lid		
	MH A-3: Remove gre RESOLVED	een paint from the lid		
	MH A-4: Remove gre RESOLVED	een paint from the lid		
	MH A-5: Remove gre drainage away the m	een paint from lid. Backfill arc nanhole frame	ound the frame to achieve p	ositive

MH A-6: Remove green paint from the lid. Complete the backfill of the manhole frame and achieve positive drainage away from the manhole frame

MH A-7: Backfill around the manhole frame and achieve positive drainage away from the frame. Remove green paint from the lid. Remove excess joint mastic at the adjustment ring joint.

RESOLVED

MH B-1: Remove green paint from lid. Remove excess mastic from adjustmen ring joint. Properly backfill around manhole frame to achieve positive drainage away from the frame.RESOLVED BL

MH B-2: Remove debris from manhole floor, remove wire mesh, remove the vertical strip of what appears to be mastic from the barrel section, remove green paint from the lid RESOLVED BL

MH B-3: Remove the paint from the lid RESOLVED BL

MH E-1: Remove the excess mastic at the horizontal joints, remove debris from the manhole floor, remove the paint from the lid, raise the manhole so that the top of the lid is 2% to 4% above the back of curb RESOLVED BL

MH C-1: Remove paint from the lid, remove debris from invert bench, repair the top of the cone at the void that is allowing the mastic to fall out of the joint, complete grading around the frame to achieve positive drainage away from the frame RESOLVED BL

MH C-2: Remove the green paint from the lid RESOLVED BL

MH C-3: Remove green paint from the lid. Raise the manhole top so that the top is 2% to 4% above the back of the curb. Grade around the frame to achieve positive drainage away from the frame.

MH C-4: Remove debris from the manhole floor, remove paint from the lid. Raise the manhole lid so that it is 2% to 4% above the back of curb. FYI- a maximum of 1' of adjustment rings can be used.

MH D-1: The top of the lid does not appear to be installed at the elevation shown on the revised drawings. Make necessary corrections to get the top at the correct elevation. Replace manhole lid with the proper lid. Backfill around the frame to achieve positive

drainage away from the frame.

MH D-2: Remove paint from the lid, fill the lift hole in the cone section behind the steps, properly grade around frame to achieve positive drainage away from the frame.RESOLVED BL

Should the tracer boxes be attached to the post with something that is more durable than ductape

Tracer boxes should be installed on a post that extends atleast 3' above grade. The posts need to be painted green.

Lot 93-Repair tracer wire and tracer box

Lot 99-Raise the tracer box in elevation so it is easily seen

Lot 97- Move the tracer box so that it is above the service line and 1' from the property line

Lot 98-Repair broken tracer wire and retest the tracer wire in the presence of an inspector RESOLVED BL

Lot 78-repair the tracer box post

Lot 42-Attach the tracer wire to the tracer box

Lot 69-Install the tracer box on a post at least 3' above grade

Lot 48-Install the tracer box on a post at least 3' above grade

Lot 65-paint the tracer box post green

Lot 64-paint the tracer box post green

Lots 63, 62, 61, 60, 58, 57, 56, 55-paint the tracer box post green

Lot 54-repair/replace tracer box post and paint green

Informational

2 A main inspection has uncovered the following problems.

Brice Lawson 01/22/2018 3:46 PM

The invert for the existing MH #60-082 has been installed. It looked like it was very flat after installation. I looked at it today after the weekend and the sewage is not draining properly from this manhole. I plan to follow up with Water Utilities to see if they need to look at the line segment below this manhole.

Corrective Action Required

A main inspection has uncovered the following problems.
Brice Lawson 02/15/2018 4:16 PM
The following sags in the sanitary mains were found during the video inspection. Make proper corrections.

sag starts @ 53' to 58' from MH 60-282 sag starts @ 62' to 71' from MH 60-282 sag starts @ 95' to MH 60-281 sag starts @ 73' to 85' from MH 60-278 sag starts @ 376' to MH 60-279 sag starts @ 264' to 270' from MH 60-287 sag starts @ 336' to MH 60-286 sag starts @ 261' to 266' from MH 60-285 upstream sag starts @ 228' to 241' from MH 60-293

The service connection is 3.5' from MH 60-285. Wyes should not be installed any closer that 4' to a manhole. Make proper corrrections.

Comments: