## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRCOM20172360, Building Permit - Commercial Address: 300 SW BLUE PKWY, Unit:A, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Gas Service Inspection - John Borns Not Ready Friday, February 16, 2018

Commercial

Corrective Action Required

1 Misc MAKE CORRECTIONS ON GAS PIPING. THEN REQUEST PRESSURE

TEST.

Corrective Action Required

2 Misc ADDRESS IDENTIFICATION OF GAS SERVICE ENTRY: WHERE TWO

OR MORE SERVICES ARE GROUPED LOOSE-HANG ADDRESS-STAMPED MEDALLION ON LOAD SIDE PIPE.

Gas Piping Inspection - John Borns Failed Friday, February 16, 2018

Commercial

**Corrective Action Required** 

1 Misc ROOFTOP PIPING NOT CONFIGURED FOR CLEARANCE ON DIRT

**LEG CAPS** 

**Corrective Action Required** 

2 Misc IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE

PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. SEE GAS PIPING FROM METER TO AND

INCLUDING ROOFTOP.

**Comments:**