
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Matt Munger	Partial	Wednesday, February 21, 2018

Corrective Action Required

1 Matt Munger 02/21/2018 2:23 PM
The silt fence along SE Hamblen Rd needs to be pulled up and secured to stake properly (close to the field inlet).

DEI-Miscellaneous PWORKS Inspection	Matt Munger	Partial	Wednesday, February 21, 2018
-------------------------------------	-------------	---------	------------------------------

Informational

1 Matt Munger 02/12/2018 2:26 PM
Delivered plans to Rick, went over some of the water tie-in procedures. I stopped and talked with MARK at HT Solutions that will be affected by the shutdown. He stated Saturdays 12-4 pm would be the best time for a shutdown for their operations.

Informational

2 Matt Munger 02/13/2018 1:20 PM No utility work was being done. Boring will start for sanitary and water Wednesday or Thursday.

Corrective Action Required

3 Matt Munger 02/21/2018 2:23 PM
The construction fence was down for the water bore hole and will need to be pulled up.

Comments:

