

Inspection Summary

Permit #: PRCOM20170916, Building Permit - Commercial

Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mike Copeland	Failed	Thursday, February 22, 2018
Partial Correction			
1 Misc		-SOUTH STAIR 3-ST5 APPROVED TO DROP -WEST WING CORRIDOOR ALCOVE HARD LIDS APPROVED. -2 NURSE STATIONS APPROVED -SOILS ROOM APPROVED [3-160; 161; 163; 165; 166; 167; 185; COR 7;	
Corrective Action Required			
2 Misc		SOUTH CORRIDOR: 1 HOUR WALL SOUTH WALL OF CORRIDOR, 6"x36" OPENING FOR RIDGID CONDUIT HAS NO FIRE PROTECTION. LABEL SMOKE PARTIAN, NOT SMOKE BARRIOR.	
Rated Assembly Inspection	Mike Copeland	Partial	Thursday, February 22, 2018
Partial Correction			
1 Misc		LINE 6 (2 HOUR WALL) WITNESSED ASSEMBLY OF FIRE INSULATION AND SPRAY BETWEEN AIR GAP IN 2 HOUR WALL. -ROOF TOP FIRESTOP APPROVED	
Partial Correction			
2 Misc		SOUTH MECHANICAL ROOM (2 HOUR): NORTH FACE, TOP OUT SCREW PATTERN APPROVED 1ST LAYER (TOP 6 FEET)	
Partial Correction			
3 Misc		WEST ELEVATOR SHAFT: ALL APPROVED, 2nd LAYER FACE APPROVED	
Partial Correction			
4 Misc		SOUTH STAIR TOWER, FIRST LAYER SHAFT WALL APPROVED, 2ND	

CODES ADMINISTRATION

Partial Correction		LAYER APPROVED, NEED TO INSPECT WHERE FRAMING AROUND LANDING AREA
5	Misc	ELEVATOR A, B: SHAFT WALL APPROVED, 2nd LAYER GYP BOARD APPROVED
Partial Correction		STAFF ELEVATOR 1: SHAFT WALL APPROVED; FIRST LAYER APPROVED; SECOND LAYER APPROVED
6	Misc	
Partial Correction		WEST STAIR: EAST WALL SHAFT, 1ST LAYER AND SECOND LAYER APPROVED. EAST SHAFT WALL APPROVED.
7	Misc	

Comments: