
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection	Steve Robbins	Partial	Thursday, February 22, 2018

Informational

1 No work going on here today.Steve Robbins 01/02/2018 3:33 PM

Informational

2 The contractors are working on fill dirt today.Steve Robbins 01/05/2018 3:57 PM

Informational

3 They are doing some grading and brought in some dirt.Steve Robbins 01/10/2018 11:29 AM

Informational

4 No work today.Steve Robbins 01/11/2018 2:08 PM

Informational

5 The the contractors are moving the large pile of dirt behind the B&B Theater over to the the Village View High project. They said they are getting compaction tests as they go while they are filling in.Steve Robbins 01/19/2018 3:39 PM

Informational

6 Not much was going on today, I spoke with the owner who just happened to be out on site, they are having compaction tests done on the fill dirt going in. I let him know I will need the results when they are finished.Steve Robbins 01/23/2018 3:48 PM

Informational

7 The contractors are working on grading and fill- dirt today.Steve Robbins 01/29/2018 11:13 AM

Informational

8 The contractors are bringing in dirt for fill today.Steve Robbins 01/30/2018 3:30 PM

Informational

9 The contractors are still bringing in dirt for fill.

Informational

10 No work is going on here today, Steve Robbins 02/06/2018 11:50 AM

Informational

11 No grading was going on today.Steve Robbins 02/07/2018 3:50 PM

Informational

12 The contractors are bringing in more fill dirt today.Steve Robbins 02/09/2018 2:04 PM

Corrective Action Required

13 The contractors are doing grading and bringing in fill dirt, they are also getting compaction tests.Steve Robbins 02/14/2018 3:44 PM

Informational

14 No work has been going on due to the weather. I talked with the contractor and they are planning on starting the water line on monday as they have dropped off some of the pipe.Steve Robbins 02/22/2018 3:17 PM

Comments:
