

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Matt Munger	Failed	Friday, February 23, 2018

Informational

- 1 Matt Munger 02/15/2018 11:15 AM Bob B. and I went out to do a pre-pour inspection. I observed adequate amount of aggregate base that was compacted. Forms were set to achieve 2% or less.

Informational

- 2 Matt Munger 02/16/2018 9:03 AM
Sidewalk and driveway approaches were covered with blankets.

Corrective Action Required

- 3 Matt Munger 02/23/2018 9:46 AM The sidewalk does not meet ADA guidelines. There is a panel that exceeds 8.33% ramp slope and (street slope is lower as well) and the sidewalk within the transition area is under 5 ft. The City requires sidewalks to be 5ft wide.

Comments: