

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161771, Building Permit - Commercial

Address: 819 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, February 23, 2018

Partial Correction

1	Misc	OK TO COVER WHEN READY 5/8" TYPE X GWB AT STAIRWELLS: SOUTH STAIRWELL: BASEMENT: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER INCLUDING PRE-ROCK; 2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; [2ND LAYER; 4TH FLOOR: [1ST LAYER INCLUDING PRE-ROCK; NORTH STAIRWELL: BASEMENT: [S & E WALLS - 1ST LAYER INCLUDING PRE-ROCK; 1ST FLOOR: 2ND LAYER INCLUDING PRE-ROCK; 2ND FLOOR: 2ND LAYER PRE-ROCK ONLY; 3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; [2ND LAYER; 4TH FLOOR: [1ST LAYER INCLUDING PRE-ROCK;
---	------	---

Partial Correction

2	Misc	OK TO COVER WHEN READY 5/8" TYPE X GWB PRE-ROCK AT ELEVATOR: BASEMENT: 1ST LAYER; 2ND LAYER 1ST FLOOR: 1ST LAYER; 2ND LAYER; 2ND FLOOR: 1ST LAYER; 2ND LAYER;
---	------	--

All Rough Inspection - Commercial	John Borns	Partial	Friday, February 23, 2018
--	------------	---------	---------------------------

Partial Correction

1 Misc

OK TO COVER FRAMING & SYSTEMS TO BE ENCLOSED AT:
STAIRWELL SIDEWALLS AT: 4TH FLOOR;

BEHIND SHOWERS/TUBS AT: 4TH, 3RD, 2ND, 1ST AND BASEMENT

PERIMETER WALLS AT NORTH STAIRWELL AT BASEMENT

**[ELEVATOR SHAFT FULL HEIGHT AFTER ONE MISSING SQUASH
BLOCK IS IN PLACE @ 3RD FLOOR**

Comments: