

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Vacuum	Brice Lawson	Partial	Friday, February 23, 2018

Informational

1 Brice Lawson 02/15/2018 5:04 PM

A vacuum test was performed on the following manholes:

MH 1-A1
Start 10 inHg
End 9.5 inHg
Duration 2min
Test Passed

MH 1-A2
Start 10 inHg
End 9.5 inHg
Duration 2.5 min
Test Passed

MH 1-A3
Start 10 inHg
End 9.5 inHg
Duration 2.5 min
Test Passed

MH 1-A4
Start 10 inHg

End 9.5 inHg
Duration 2.5 min
Test Passed

Resolved

2 Brice Lawson 02/15/2018 5:15 PM

The following manholes were vacuum tested:

MH 1-B1
Start 10 inHg
End 8.75 inHg
Duration 2.5 min
Test Failed-The plugs were adjusted and the MH was retested

MH 1-B1
Start 10 inHg
End 9.0
Duration 2.5 min
Test Passed

MH 1-A5
Start 10 inHg
End 8.5 inHg
Duration 2.5 min
Test Failed

Make proper corrections and retest MH 1-A5
RESOLVED BL

Brice Lawson 02/23/2018 3:39 PM
The adjustment ring was resealed for MH 1-A5 and the vacuum test was completed.
Test started 10 inHg
Test ended 9.5 inHg
Test duration 2.5 min.
Test Passed

Informational

3 Brice Lawson 02/23/2018 3:42 PM

MH 1-A6 was vacuum tested.
Test started 10 inHg
Test ended 9.5 inHg
Test duration 2.5 min.
Test Passed

MH 1-A7 was vacuum tested

Test started 10 inHg
Test ended 9.75 inHg
Test duration 2.5 min.
Test Passed

DEI-Sanitary Sewer - Air Test Brice Lawson

Partial

Friday,
February 23,
2018

Informational

1 Brice Lawson 02/15/2018 5:10 PM

The following sanitary line segments were are tested:

MH 1-A1 to MH 1-A2

Start 4 psi

End 4 psi

Test Duration 7:34

Test Passed

MH 1-A2 to MH 1-A3

Start 4 psi

End 3.95 psi

Test Duration 7:34

Test Passed

MH 1-A3 to MH 1-A4

Start 4 psi

End 3.9

Test Duration 7:37

Test Passed

Informational

2 Brice Lawson 02/15/2018 5:20 PM

The following sanitary line segments were air tested:

MH 1-A4 to MH 1-B1

Start 4.0 psi

End 3.95 psi

Test Duration 7:34

Test Passed

MH 1-A4 to MH 1-A5

Start 4.0 psi

End 3.9 psi

Test Duration 7:34

Test passed

Informational

3 Brice Lawson 02/23/2018 3:46 PM

The following line segments have been tested.

MH 1-A5 to MH 1-A6

Test Start 3.95 psi

Test End 3.95 psi

Test Duration 7:34

Test Passed

MH 1-A6 to MH 1-A7

Test Start 3.95 psi

Test End 3.95 psi

Test Duration 7:34

Test Passed

Comments:
