

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Matt Munger	Partial	Monday, February 26, 2018

Corrective Action Required

- 1 Matt Munger 02/21/2018 2:23 PM  
The silt fence along SE Hamblen Rd needs to be pulled up (by field inlet).

Corrective Action Required

- 2 Matt Munger 02/26/2018 10:04 AM  
Spoke with the worker on site and asked that he pull up the silt fence by the field inlet that is close to Hamblen Rd.

DEI-Miscellaneous PWORKS Inspection	Matt Munger	Partial	Monday, February 26, 2018
-------------------------------------	-------------	---------	---------------------------

Informational

- 1 Matt Munger 02/12/2018 2:26 PM  
Delivered plans to Rick, went over some of the water tie-in procedures. I stopped and talked with MARK at HT Solutions that will be affected by the shutdown. He stated Saturdays 12-4 pm would be the best time for a shutdown for their operations.

Informational

- 2 Matt Munger 02/13/2018 1:20 PM No utility work was being done. Boring will start for sanitary and water Wednesday or Thursday.

Corrective Action Required

- 3 Matt Munger 02/21/2018 2:23 PM  
The construction fence was down for the water bore hole and will need to be pulled up.

Corrective Action Required

4 Matt Munger 02/26/2018 10:06 AM

I noticed the sewer manhole lid was off and asked the worker on site to make sure it gets put back on as well as making sure any of the construction fence is put back up when they are done for the day.

**Comments:**

---