

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial  
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Site Visit	Jeremy Young	Partial	Monday, February 26, 2018

Informational

1 John DiMauro 01/25/2018 10:16 AM

Jeremy young and I met with ED Moore to talk about potential issues with the retaining wall.

Informational

2 John DiMauro 01/29/2018 3:47 PM

Jeremy Young and I checked the flow of the existing sanitary sewer line for the future installation. We informed the contractor for the sanitary line that he will need to plug and pump around the work from manhole to manhole due to heavy flow volume.

Informational

3 Jeremy Young 02/16/2018 3:39 PM No work being done on site today.

Informational

4 Jeremy Young 02/20/2018 2:35 PM No work being done today due to weather.

Corrective Action Required

5 Jeremy Young 02/26/2018 11:18 AM Spoke with subcontractors about sanitary and storm. Answered questions about the fire line and sanitary sewer. Told the sub contractor that plans have not been resubmitted for the storm and sanitary. Until those plans are submitted and approved, then no work on the sanitary or storm.

**Comments:**

