

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20174063, Public Works Infrastructure Permit - Commercial  
COLEMAN EQUIPMENT - WATER MAIN EXTENSION  
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Water Line - Thrust Restraint	Jeremy Young	Partial	Tuesday, February 27, 2018

**Informational**

- 1 Jeremy Young 02/27/2018 3:19 PM Contractor installed 6" C900 pipe for fire line restraint. They also added DIP and covered it with poly wrap 12 mil and clear as per city specs. They had at least 6" of rock covering the pipe and a tracer wire run into the building and will add water tape 18-24" below the finished grade. The contractor also poured the thrust block which was KCM MB 4K mix. The contractor is backfilling the trench.

DEI-Site Visit	John DiMauro	Partial	Tuesday, February 27, 2018
----------------	--------------	---------	----------------------------------

**Informational**

- 1 John DiMauro 01/19/2018 3:56 PM

Jeremy Young and I surveyed the surrounding businesses to see the potential impact of the future shutdown for the water line install. At this time it appears that an after hours shutdown will be required. We will relay this information to the contractor.

**Comments:**