

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Failed	Wednesday, February 28, 2018

Informational

1 The erosion control is in good condition and has no problems at this time.

Informational

2 The erosion control is in place. There are no issues at this time.

Informational

3 The erosion control is in place. Steve Robbins 12/27/2017 1:32 PM

Informational

4 The erosion control behind the buildings is in place and seems to be working. Steve Robbins 01/19/2018 2:18 PM

Informational

5 The erosion control is in place, they are using mulch berms instead of silt fence. Everything looks good. Steve Robbins 02/01/2018 1:45 PM

Corrective Action Required

6 There is some run-off by building 6, I talked with Jonathon Myers and they will get some silt fence up as soon as the weather lets up in the next day or so. Steve Robbins 02/20/2018 11:04 AM

Corrective Action Required

7 There are problems with the erosion control devices on your site. They did not get the silt fence up, I asked the on-site contractor to take care of it and the mud in the parking lot. He said he would today. Steve Robbins 02/27/2018 4:10 PM

Corrective Action Required

8 John Borns said he is not doing an inspection until the silt fence is up. I called Jonathon Meyers and he said he would get in up today. Steve Robbins 02/28/2018 2:19 PM

Comments:
