
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	John DiMauro	Partial	Wednesday, February 28, 2018

Informational

1 John DiMauro 02/28/2018 3:50 PM

The plumbing crew was on site this morning digging to locate the main for the tie in tomorrow.

DEI-Site Visit	Jeremy Young	Partial	Wednesday, February 28, 2018
----------------	--------------	---------	------------------------------

Informational

1 John DiMauro 01/25/2018 10:16 AM

Jeremy young and I met with ED Moore to talk about potential issues with the retaining wall.

Informational

2 John DiMauro 01/29/2018 3:47 PM

Jeremy Young and I checked the flow of the existing sanitary sewer line for the future installation. We informed the contractor for the sanitary line that he will need to plug and pump around the work from manhole to manhole due to heavy flow volume.

Informational

3 Jeremy Young 02/16/2018 3:39 PM No work being done on site today.

Informational

4 Jeremy Young 02/20/2018 2:35 PM No work being done today due to weather.

Corrective Action Required

5 Jeremy Young 02/26/2018 11:18 AM Spoke with subcontractors about sanitary and storm. Answered questions about the fire line and sanitary sewer. Told the sub contractor that plans have not been resubmitted for the storm and sanitary. Until those plans are submitted and approved, then no work on the sanitary or storm.

Informational

6 Jeremy Young 02/27/2018 3:51 PM Met with the Sub-contractors about the fire line restraint inside the building. No other work on infrastructure is going on right now.

Informational

7 Jeremy Young 02/28/2018 3:23 PM Met with the contractor on site. I inspected the backfill for the fire riser that was placed yesterday. I spoke with the sub-contractor about the sanitary line. Will work on placing the sanitary line.

DEI-Sanitary - Material
Verification

Jeremy Young

Partial

Wednesday,
February 28,
2018

Informational

1 Jeremy Young 02/28/2018 3:17 PM Verified the materials that are to be used in the connection for the existing sanitary line. The Wye connection is SDR 26 and the pipe is also SDR 26 and manufactured within the last year. The fittings for the tie in are Fernco Strong Back fittings.

Comments:
