

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sidewalk Inspection	Matt Munger	Partial	Thursday, March 01, 2018

Informational

- 1 Matt Munger 02/15/2018 11:15 AM Bob B. and I went out to do a pre-pour inspection. I observed adequate amount of aggregate base that was compacted. Forms were set to achieve 2% or less.

Informational

- 2 Matt Munger 02/16/2018 9:03 AM  
Sidewalk and driveway approaches were covered with blankets.

Corrective Action Required

- 3 Matt Munger 02/23/2018 9:46 AM The sidewalk does not meet ADA guidelines. There is a panel that exceeds 8.33% ramp slope and (street slope is lower as well) and the sidewalk within the transition area is under 5 ft. The City requires sidewalks to be 5ft wide.

Corrective Action Required

- 4 Matt Munger 02/23/2018 10:10 AM  
The sidewalk does not meet ADA guidelines. I spoke with Mr. Bouwens and pointed out the issues with the slope % and area that was not 5ft in width. He said he would get it taken care of.

Informational

- 5 Matt Munger 03/01/2018 10:16 AM  
I put my level on the forms on the sections of sidewalk that I had the contractor tear out. The continuous slope was less than 8.33% and the cross slope was within ADA specs. I told them to be mindful when they finish to make sure they are under 2% cross slope.

DEI-Erosion Sediment Control	Matt Munger	Partial	Thursday,
------------------------------	-------------	---------	-----------

(ESC) Inspection

March 01,  
2018

Informational

1 Matt Munger 02/28/2018 3:36 PM

ESC was not in place due to the grading that was being done. I asked Sheldon to put up straw wattles since we are expecting rain overnight into the morning. I also advised him to place a gutter device in the curb inlet on the private side. He said he would take care of the ESC issues.

Informational

2 Matt Munger 03/01/2018 9:59 AM

Straw wattles were set in place at the down side of the hill. Irrigation was going to be going in.

DEI-Water - Material  
Verification

Matt Munger

Passed

Thursday,  
March 01,  
2018

**Comments:**

---