

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Jeremy Young	Partial	Thursday, March 01, 2018

Informational

- 1 Jeremy Young 03/01/2018 1:19 PM The sub-contractor Max Reike Co. Installed the 10" Wye connection into the existing sanitary main. The Wye connection had 2' of pipe on each side and was connected with Strongback Fernco fittings. The Wye had a 4" connection and was installed between 30-45%. The line had 6" of clean rock surrounding the pipe and connection. This was backfilled and the pipe was constructed through the creek. They 4" line was surrounded with sufficient rock bedding and the connections were lubed prior to connection. The amount of fall will be at 2% across the creek. The contractor has backfilled as the pipe was layed.

Comments: