

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRRES20173386, Building Permit - Residential

Address: 1530 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Tom Chandler	Partial	Thursday, March 01, 2018

Informational

1 Tom Chandler 03/01/2018 8:43 AM Inspected forms and compacted aggregate only.

DEI-Sidewalk Inspection	Tom Chandler	Failed	Thursday, March 01, 2018
-------------------------	--------------	--------	--------------------------------

Informational

1 Tom Chandler 03/01/2018 2:30 PM Inspected forms and compacted aggregate only. ADA landing that was installed with the developement is not compliant. Will need to remove and replace. There are a couple of areas that I marked in paint that not compliant for cross slope. Contractor to make corrections and will reinspect in the morning. Called contractor to notify that corrections are needed.

**Comments:**