
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	John DiMauro	Partial	Thursday, March 01, 2018

Informational

1 John DiMauro 01/25/2018 10:16 AM

Jeremy young and I met with ED Moore to talk about potential issues with the retaining wall.

Informational

2 John DiMauro 01/29/2018 3:47 PM

Jeremy Young and I checked the flow of the existing sanitary sewer line for the future installation. We informed the contractor for the sanitary line that he will need to plug and pump around the work from manhole to manhole due to heavy flow volume.

Informational

3 Jeremy Young 02/16/2018 3:39 PM No work being done on site today.

Informational

4 Jeremy Young 02/20/2018 2:35 PM No work being done today due to weather.

Corrective Action Required

5 Jeremy Young 02/26/2018 11:18 AM Spoke with subcontractors about sanitary and storm. Answered questions about the fire line and sanitary sewer. Told the sub contractor that plans have not been resubmitted for the storm and sanitary. Until those plans are submitted and approved, then no work on the sanitary or storm.

Informational

6 Jeremy Young 02/27/2018 3:51 PM Met with the Sub-contractors about the fire line restraint inside the building. No other work on infrastructure is going on right now.

Informational

7 Jeremy Young 02/28/2018 3:23 PM Met with the contractor on site. I inspected the backfill for the fire riser that was placed yesterday. I spoke with the sub-contractor about the sanitary line. Will work on placing the sanitary line.

Informational

8 John DiMauro 03/01/2018 2:58 PM

Observed the sanitary sewer install with Inspector Jeremy Young.

DEI-Sanitary Sewer
Construction Inspection

Jeremy Young

Partial

Thursday,
March 01,
2018

Informational

1 Jeremy Young 03/01/2018 1:19 PM The sub-contractor Max Reike Co. Installed the 10" Wye connection into the existing sanitary main. The Wye connection had 2' of pipe on each side and was connected with Strongback Fernco fittings. The Wye had a 4" connection and was installed between 30-45%. The line had 6" of clean rock surrounding the pipe and connection. This was backfilled and the pipe was constructed through the creek. They 4" line was surrounded with sufficient rock bedding and the connections were lubed prior to connection. The amount of fall will be at 2% across the creek. The contractor has backfilled as the pipe was layed.

Comments:
