

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Brice Lawson	Partial	Monday, March 05, 2018

Informational

- 1 Brice Lawson 03/05/2018 11:03 AM
Precision is installing the geogrid on meadowbrook ln. It appears that the geogrid is being installed 1' behind the proposed curb. It appears that the seams of the geogrid are being overlapped. It appears that the base rock is being installed in two lifts. The plans call for 10" of base rock under the road. They have installed one lift so far and plan to get compaction tests on the first lift prior to installing the second lift. They have used AB3 on the west half of meadowbrook ln. I checked with Dan Harper to see if it is acceptable to use AB3 instead of modot type 5 aggregate base. He is fine with using the ab3.

Comments: