

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20173141, Building Permit - Residential

Address: 1308 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jeremy Young	Partial	Monday, March 05, 2018

Informational

1 Jeremy Young 03/05/2018 2:26 PM John DiMauro and I Met the contractor on site. The driveway had sufficient compacted rock base of at least 4". He will add The expansion joint and make sure the cross slope is less than 2% for ADA purposes.

DEI-Sidewalk Inspection	Jeremy Young	Partial	Monday, March 05, 2018
-------------------------	--------------	---------	------------------------------

Informational

1 Jeremy Young 03/05/2018 2:30 PM John DiMauro and I met the contractor on site. There was sufficient compacted rock base of at least 4". We verified the cross slopes of the sidewalk to comply with ADA standards. I will inspect after it is poured.

Comments: