

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Material Verification	Jeremy Young	Partial	Monday, March 05, 2018

Informational

- 1 Jeremy Young 03/05/2018 2:45 PM John DiMauro and myself checked the material available on site. The boxes for 201, 203, 101 (partial) are on site. These boxes appear to meet the specifications. Box 101 only has one section available at this time. There is no weir wall present in the upper portion of the box. I am going to check when the other sections arrive for weir wall construction. The RCP is on site and is correct for the job. They are AASHTO M170 and have both 24 and 30 inch sizes for line 100. The other storm lines are HDPE and have the connecting end covered and ready for installation.

Comments: