

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20170916, Building Permit - Commercial

Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mike Copeland	Partial	Wednesday, March 07, 2018

Partial Correction

1 Misc

-SOUTH STAIR 3-ST5 APPROVED TO DROP
-WEST WING CORRIDOOR ALCOVE HARD LIDS APPROVED.
-2 NURSE STATIONS APPROVED
-SOILS ROOM APPROVED

[3-160; 161; 163; 165; 166; 167; 185; COR 7;

Partial Correction

3 Misc

SOUTH PATIENT ROOMS APPROVED TO DROP TILE AND HARD LIDS.
NORTH PATIENT ROOMS, HARD LIDS APPROVED. LABEL MED GAS AS DISCUSSED IN EAST 4 ROOMS.

Rated Assembly Inspection

Mike Copeland

Partial

Wednesday, March 07, 2018

Partial Correction

1 Misc

LINE 6 (2 HOUR WALL) WITNESSED ASSEMBLY OF FIRE INSULATION AND SPRAY BETWEEN AIR GAP IN 2 HOUR WALL.
-ROOF TOP FIRESTOP APPROVED

Partial Correction

2 Misc

SOUTH MECHANICAL ROOM : NORTH FACE, TOP OUT SCREW PATTERN APPROVED 1ST LAYER (TOP 6 FEET)

Partial Correction

3 Misc

WEST ELEVATOR SHAFT: ALL APPROVED, 2nd LAYER FACE APPROVED

Partial Correction

4 Misc

SOUTH STAIR TOWER, FIRST LAYER SHAFT WALL APPROVED, 2ND

Partial Correction
5 Misc

LAYER APPROVED, NEED TO INSPECT WHERE FRAMING AROUND
LANDING AREA

ELEVATOR A, B: SHAFT WALL APPROVED, 2nd LAYER GYP BOARD
APPROVED;
SHAFT WALL AT FRONT FACE APPROVED, FIRST LAYER GYP
APPROVED

Partial Correction
6 Misc

STAFF ELEVATOR 1: SHAFT WALL APPROVED; FIRST LAYER
APPROVED; SECOND LAYER APPROVED

Partial Correction
7 Misc

WEST STAIR: EAST WALL SHAFT, 1ST LAYER AND SECOND LAYER
APPROVED. EAST SHAFT WALL APPROVED.

Comments: