

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Brice Lawson	Partial	Wednesday, March 07, 2018

Informational

1 Brice Lawson 02/28/2018 11:18 AM

The water dept. is on site performing a test shutdown on the water main in preparation of the proposed tie-ins.

Precision is cleaning up the site and backfilling some fo the open pits.

Informational

2 Brice Lawson 03/07/2018 4:29 PM

The contractor has installed all of the base rock on the south end of Nautilus. They are cutting the subgrade of the north half of Nautilus and the north cul-de-sac bulb.

William Neds with HDR called and we talked about the storm structure issues for this site.

Comments: