Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20170916, Building Permit - Commercial Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date: **Above Ceiling** Mike Copeland Thursday, March 08, 2018 Partial Inspection **Partial Correction** Misc -SOUTH STAIR 3-ST5 APPROVED TO DROP -WEST WING CORRIDOOR ALCOVE HARD LIDS APPROVED. -2 NURSE STATIONS APPROVED -SOILS ROOM APPROVED [3-160; 161; 163; 165; 166; 167; 185; COR 7; **Partial Correction** Misc SOUTH PATIENT ROOMS APPROVED TO DROP TILE AND HARD LIDS.

GAS AS DISCUSSED IN EAST 4 ROOMS.

NORTH PATIENT ROOMS, HARD LIDS APPROVED. LABEL MED

WEST WING CORE, APPROVED TO DROP TILE IN ALL EXCEPT 134 **AND 131**

Rated As Inspection	•	Mike Copeland	Partial	Thursday, March 08, 2018	
Partial Correction					
1	Misc	LINE 6 (2 HOUR WALL) WITNESSED ASSEMBLY OF FIRE			
		INSUL	ATION AND S	PRAY BETWEEN AIR GAP IN 2 HOUR WALL.	
		-ROO	F TOP FIRESTO	OP APPROVED	
Partial Correction					
2	Misc	SOUT	H MECHANICA	AL ROOM : NORTH FACE, TOP OUT SCREW	
		PATTI	ERN APPROVE	D 1ST LAYER (TOP 6 FEET)	
Partial Correction					
3	Misc	WEST	ELEVATOR SH	IAFT: ALL APPROVED, 2nd LAYER FACE	

APPROVED

Partial Correction

4 Misc SOUTH STAIR TOWER, FIRST LAYER SHAFT WALL APPROVED, 2ND

LAYER APPROVED, NEED TO INSPECT WHERE FRAMING AROUND

LANDING AREA

Partial Correction

5 Misc ELEVATOR A, B: SHAFT WALL APPROVED, 2nd LAYER GYP BOARD

APPROVED;

SHAFT WALL AT FRONT FACE APPROVED, FIRST LAYER GYP

APPROVED, SECOND LAYER GYP APPROVED

Partial Correction

6 Misc STAFF ELEVATOR 1: SHAFT WALL APPROVED; FIRST LAYER

APPROVED; SECOND LAYER APPROVED

Partial Correction

7 Misc WEST STAIR: EAST WALL SHAFT, 1ST LAYER AND SECOND LAYER

APPROVED. EAST SHAFT WALL APPROVED.

Comments: