

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential  
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer - Manhole Adjustment	Tom Chandler	Passed	Tuesday, March 13, 2018
Informational			
1	Tom Chandler 03/13/2018 3:09 PM Manhole adjustment to MH 1-B has been completed, wrapped , and backfilled. Informed contractor it would need to be vacuum tested as well.		
DEI-Miscellaneous PWORKS Inspection	Tom Chandler	Partial	Tuesday, March 13, 2018
Informational			
1	Tom Chandler 03/13/2018 3:06 PM Installed underdrain and grouted. Installed fabric and rock as well. Installing goegrid and informed contrator to maintain the proper overlap and secure the new goegrid to the existing geogrid. Will leave open for inspection in the morning.		
DEI-Sanitary Sewer - Invert	Tom Chandler	Partial	Tuesday, March 13, 2018
Informational			
1	Tom Chandler 03/13/2018 3:13 PM Contractor ground inverts that needed adjustments. Contractor would like to perform mandrel test tomorrow if possible.		

**Comments:**

