

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSITE20171570, Development - Site

Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Steve Robbins	Failed	Tuesday, March 13, 2018

Informational

- 1 The sidewalk by the first approach has been formed , about 200 ft. The rock is installed and has been compacted. This will be a series of inspections because they have a lot of sidewalk to pour.Steve Robbins 02/28/2018 3:32 PM

Informational

- 2 The next section of sidewalk has been formed and has passed the pre-pour. They will work on the ADA ramps and getting them formed today.Steve Robbins 03/01/2018 12:00 PM

Informational

- 3 I did another pre-pour instection for the sidewalk on Akin, this is to the east of the first driveway approach going to the property line. Today they are also pouring the ADA ramps .Steve Robbins 03/06/2018 3:47 PM

Partial Correction

- 4 The sidewalk does not meet ADA guidelines. The sidewalk for the approach on the east side of the building going toward the west has all been installed and has passed except for the ADA going across the street to the south side. The contractors did not install a truncated ada dome. They still have more sidewalk to install. Steve Robbins 03/13/2018 2:14 PM

**Comments:**