

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous PWORKS Inspection	Brice Lawson	Partial	Wednesday, March 14, 2018

Informational

1 Brice Lawson 03/14/2018 10:17 AM

The base rock has already been installed at the location where the underdrain was installed on Nautilus. Tom asked them to leave the geogrid exposed for inspection prior to installing the base rock. I contacted the contractor and he said that he has pictures of the geogrid. I will review the pictures if and when I get them.

Comments: