
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	Steve Robbins	Partial	Wednesday, March 14, 2018
Informational			
1	On friday 3/9/18 the contractor filled up the water line on View High, we did not tie into the existing line yet they did it via a jumper hose. When they installed the water line they put chlorine in the line. On 3/12/18 I checked to make sure that we had chlorine in the line. On 3/13/18 we de-chlorinated the water line with the tablets and did a flush. I am taking the first sample this morning.		
Informational			
2	I took the first sample to Blue Valley Lab. I took 1 sample and 1 duplicate. I will be attending a training class on thursday and friday so i will see if John or Matt can get the second sample for me.Steve Robbins 03/14/2018 11:48 AM		
DEI-Water Line - Coliform Test 1	Steve Robbins	Partial	Wednesday, March 14, 2018
Informational			
1	On friday 3/9/18 the contractor filled up the water line on View High, we did not tie into the existing line yet they did it via a jumper hose. When they installed the water line they put chlorine in the line. On 3/12/18 I checked to make sure that we had chlorine in the line. On 3/13/18 we de-chlorinated the water line with the tablets and did a flush. I am taking the first sample this morning.		

Comments:
