

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	John DiMauro	Partial	Wednesday, March 14, 2018

Informational

- 1 Jeremy Young 03/12/2018 10:57 AM John DiMauro and myself met with the contractor to make introductions. The contractor is clearing dirt and rock for storm line installation. This should begin tomorrow.

Informational

- 2 Jeremy Young 03/13/2018 10:34 AM Met with contractor. They are moving rock and debris from the site. Still waiting on revisions for the storm line. Once the plans come in they will begin the 100 storm line from the pond out.

Informational

- 3 John DiMauro 03/14/2018 3:18 PM

I met with the contractor on site to deliver the plans for the sanitary phase of the project and I got the sanitary permit signed.

Comments: