

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-Fire Line Construction Inspection	Matt Munger	Partial	Thursday, March 15, 2018

Informational

1 Matt Munger 03/15/2018 2:11 PM

John D. and I observed Winwater perform the wet tap on the 16" water main. Winwater pressure tested the connection. I sent Ken Parker the detail for water thrust blocks and fittings from the Design and Criteria Manual. The contractor made sure to use 3M Rubberized spray on the bolts and to use the clear poly wrap material around the fittings and 16" water main.

I informed Ken we will need to perform a pressure test, chlorinate the line and 24 hours or more before that we would need to contact the Water Department to come out and install a construction tap, then after all necessary tests pass Water would issue a stainless steel repair clamp that Ken would be required to install.

Note: Ken said they would not be backfilling today.

Comments: