

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161771, Building Permit - Commercial

Address: 819 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Thursday, March 15, 2018

Partial Correction

1 Misc

OK TO COVER FRAMING & SYSTEMS TO BE ENCLOSED AT:  
STAIRWELL SIDEWALLS AT: 4TH FLOOR;

BEHIND SHOWERS/TUBS AT: 4TH, 3RD, 2ND, 1ST AND BASEMENT

PERIMETER WALLS AT NORTH STAIRWELL AT BASEMENT; SHEAR  
WALL AT SAME LOCATION

ELEVATOR SHAFT FULL HEIGHT AFTER ONE MISSING SQUASH  
BLOCK IS IN PLACE @ 3RD FLOOR

WALLS AND ABOVE-CEILINGS AT:4TH FLOOR INCLUDING STAIR  
TOWERS; 3RD FLOOR INCLUDING STAIRWELLS; 2ND FLOOR  
INCLUDING STAIRWELLS; **[1ST FLOOR INCLUDING STAIRWELLS;**

**Comments:**