
PUBLIC WORKS ENGINEERING DIVISION

Field Engineering Inspections Site Visit

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Friday, March 16, 2018

Informational

- 1 Brice Lawson 02/26/2018 3:41 PM
I met with Jamie Kidwell and Thomas Hudgens to go over the ADA ramps, sidewalk and curb that has been installed at this site. They plan to make repairs and/or look into these issues.

Informational

- 2 Brice Lawson 02/28/2018 1:50 PM
Brice Lawson 02/28/2018 1:46 PM
Redford Construction is working on repairing the sags in the sanitary line segments. They have repaired and backfilled the four most west sags on the site.

Informational

- 3 Brice Lawson 03/01/2018 1:41 PM
Redford has excavated and extended the conduit for the power supply in the ROW where it crosses Amethyst, Merryman and Alabaster.

Informational

- 4 Brice Lawson 03/07/2018 11:08 AM
Dawn and I went to the site to discuss the items that need to be completed prior to the issuance of sub. compl. We also looked at the latest engineers cost estimate.

Kent and I discussed the as-builts and master drainage plan that have been submitted by Eng. Solutions. We discussed some of the items that need to be completed to issue sub. compl.

Informational

- 5 Brice Lawson 03/07/2018 2:44 PM
Dan Harper and I met on site to discuss the remaining items that need to be completed

prior to the issuance of the cert. of substantial completion.

Informational

- 6 Tom Chandler 03/13/2018 2:11 PM Installing gas main yesterday and today. Spoke to Thomas Hudgens today at 1:40PM today about obtaining a traffic control permit for work to be done out on county line road for repairs. He said he would work on getting permit and notify the inspector when he planned on doing the work.

Informational

- 7 Brice Lawson 03/14/2018 12:41 PM
GMD Services is in the process of installing fiber for AT & T along the south side of Merryman Ln. They plan to install it approx. 36" deep. I let them know where the water lines are installed in this subdivision.

Informational

- 8 Matt Munger 03/16/2018 9:05 AM
No activity on site.

Comments:
