

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173920, Building Permit - Residential

Address: 206 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Mechanical Inspection - Residential	John Borns	Failed	Monday, March 19, 2018

Corrective Action Required

1	Miscellaneous Correction	IRC R703.1 SEALING OF EXTERIOR WALL: SEAL WALL WHERE LINE SETS PENETRATE.
---	--------------------------	---

Corrective Action Required

2	Miscellaneous Correction	NEC 350.30; IRC 3802.1: LIQUIDTIGHT FLEXIBLE NON-METALLIC ELECTRICAL WHIP MUST BE SECURED TO STRUCTURE WITHIN 12" OF ENTRY TO A/C DISCONNECT ENCLOSURE. ZIP-TYING TO LINESET DOES NOT SATISFY ELECTRICAL CODE REQUIREMENT.
---	--------------------------	--

Rough Mechanical Inspection - Residential	John Borns	Passed	Monday, March 19, 2018
--	------------	--------	------------------------

Comments: