Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173727, Building Permit - Residential Address: 206 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Final Electrical John Borns Failed Monday, March 19, 2018

Inspection - Residential

Corrective Action Required

E3802.5 Unfinished GFCI PROTECTION. All 125-volt, single-phase, 15- and 20-ampere

basement receptacles receptacles installed in unfinished basements shall have

ground-fault circuit-interrupter protection for personnel.

Corrective Action Required

2 E3902 RECEPTACLES NEC 370-20; IRC E3806.5-6 SET-BACK OF ELECTRICAL

RECEPTACLE / SWITCH BOXES: MUST BE FLUSH WITH

COMBUSTIBLE WALL SURFACE. SEE RECEPT BOX ABOVE KITCHEN

SINK

1/4" MAXIMUM SET-BACK @ NON-COMBUSTIBLE SURFACES. SEE

RECEPT BOXES AT KITCHEN COUNTER BACKSPLASH.

Corrective Action Required

3 Miscellaneous Correction NEC 380-10; 410-56(f) / IRC E3901.10; E3902.6 SECURING OF

ELECTRICAL RECEPTACLES / SWITCHES: SOME NOT SECURED

SOLID TO BOX. ENSURE NONE ARE "SOFT" OR LOOSE

SIDE-TO-SIDE. CHECK ALL AT SECOND FLOOR AND AT ATTIC/LOFT.

USE YOKE SPACERS OR BOX EXTENDERS WHERE NEEDED.

Corrective Action Required

4 Miscellaneous Correction DESIGNATE THE TWO A/C CONDENSERS CIRCUITS AT ELECTRICAL

SERVICE PANEL AND INSTALL BREAKERS COMPLIANT WITH MANUFACTURER LABELS ON CONDENSER UNITS. ONE IS 25A MAX; OTHER IS 30A MAX. CURRENTLY ONE BREAKER IS 60A.

Comments: